

Demolition Method Statement

Tarn Cottage, Sellafield, Seascale, Cumbria, CA20 1DT

The proposed works comprises the demolition of the above buildings as identified on the attached Site Location Plan. This document outlines the proposed demolition methodology. A contractor will be appointed following the outcome of this application. The appointed contractor will be expected to prepare a detailed demolition method statement to meet relevant legislation and best practice expectations.

Outline Method Statement

1. Site Set Up

All services will be disconnected, where appropriate, prior to commencement of the works. Temporary site accommodation to provide mess and welfare facilities for the demolition contractor will be located within the site perimeter of Tarn Head Farm (Also in ownership of NDA) and comply with The Construction Design and Management Regulations 2015. The site will be securely fenced and signed to prevent unauthorised access.

2. Environmental Survey

A protected ecology assessment and Ecological Constraints Study (June 2023) have been undertaken and has confirmed the following:

"4.2. Habitats and Species

No evidence of roosting bats was identified during surveys and bat activity in the general area was low. No further survey work is required; in the apparently unlikely event that bats are encountered during demolition, all works must cease and the advice of a Suitably Qualified Ecologist (SQE) obtained. No further survey work in relation to the on-site trees present is required. However, in the unlikely event that bats are disturbed during tree removal, works must cease and the advice of a SQE sought.

As some limited scrub clearance is likely to be required on site, the works have the potential to cause disturbance, killing and injury of reptiles and/or common amphibians. Further surveys are not necessary given the scale/nature of the habitats affected, but careful vegetation clearance to temporarily displace animals should be implemented.

Vegetation clearance should be undertaken over winter (November-February). Alternatively, if carried out outside of this period, a two-stage clearance should be implemented, subject to an ecological watching brief by a SQE, with vegetation cut to 150 mm and then to ground level.

If works must be undertaken during the nesting season, a survey to identify any nests which may be impacted will be required. This survey should be undertaken by a SQE. Again, should an occupied nest or nest under construction be found, works must cease in this area until the birds have fledged or the nest has been abandoned."

3. Removal of Debris

Any existing debris will be removed to provide safe access into the building.

4. Asbestos Removal

Any asbestos containing material will be removed and appropriately disposed of by a licensed contractor in compliance with The Control of Asbestos Regulations 2012. An Asbestos Demolition Survey is held for the property.

5. Soft Strip

Any remaining building contents will be removed and taken to a recycling centre or licensed waste disposal facility by licensed waste carriers.

Fixtures and fittings where safe to complete will be stripped out by approved methods and taken away for recycling where possible.

6. Demolition

The residual parts of the building will be taken down by mechanical means and loaded into wagons or equivalent for removal from site. Best practice methods will be followed with regards to noise, dust control, etc.

7. Site Finishes

The demolition of Tarn Cottage to include the main house including all floor slabs and footings down to a minimum of 300mm below ground level.

The excavation, termination and removal of all drainage, drainage pipes and ancillary items to include any septic tanks (which must be pumped out) to include associated masonry structures including slab.

The demolition of all external infrastructure to include boundary walls, fencing and anything pertaining to the site. The removal of all footings to a minimum of 300mm below ground level.

The site is then to be graded in line with existing topography and seeded.

8. Removal of Materials from Site

All materials will be removed from site and recycled wherever possible. It is not anticipated that there will be any generation of dirt on the adjacent roads, however the appointed contractor will allow for sweeping the road on a reactive basis as required.

All contractors that carry or collect waste from the site will be required to have a waste carrier's license and all waste disposal facilities should have a waste management licence or permit unless they are exempt. All waste transfers must be supported by the correct documentation either a controlled waste transfer note; or in the case of hazardous waste, a consignment note.