



VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Totals	BH	Drill (m)	Case (m)	Gas Monitored: Yes/ No
Today	8	183.00	70.00	
Previous	111	2,516.30	1,025	Gas Detected: Yes / No
To Date	119	2,699.30	1,095	
Key: C/T - Coal Traces N/R - No Returns P/R - Poor Returns				

Client Information		Comments
Van Elle Operator.....	 D Brooks	
Signed.....		
Date.....	2/10/15	
Clients Name.....		
		
Date.....		
2/10/15		

Open Hole Drillers Log

Site: <u>WSTHILLHAVEN</u>			Sheet: <u>2</u> of <u>4</u>		
Rig / Method: <u>C6 1434</u>		Crew: <u>A PHELPS T LIGHT</u>		Date: <u>27/8/25</u>	
BH / Casing Diameter:			Flushing Method:		

BH	Depth (m)	Strata Description	BH	Depth (m)	Strata Description
G7	0m - 8m	Overburden	F10	0m - 8m	Overburden
	8m - 19m	Mudstone/Sandstone		8m - 19m	Mudstone/Sandstone
	19m - 21.80	Coal / MS		19m - 21.80	Coal / MS
	21.80 - 23m	Mudstone		21.80 - 23m	Mudstone
	8m casing	F12		8m casing	F12
G5	0m - 8m	Overburden	F8	0m - 8m	Overburden
	8m - 19m	Mudstone/Sandstone		8m - 19m	Mudstone/Sandstone
	19m - 21.80	Coal / MS		19.5m - 22.30	Coal MS
	21.80 - 23m	Mudstone		22.30 - 24m	Mudstone
	8m casing	F12		8m casing	
G3	0m - 8m	Overburden	F6	0m - 8m	Overburden
	8m - 19.20	Mudstone/Sandstone		8m - 19.80	Mudstone/Sandstone
	19.20 - 22m	Coal / MS		19.80 - 22.60	Coal MS
	22m - 23m	Mudstone		22.60 - 24m	Mudstone
	8m casing	F12		8m casing	
G1	0m - 8m	Overburden	F4	0m - 8m	Overburden
	8m - 19.40	Mudstone/Sandstone		8m - 20m	Mudstone/Sandstone
	19.40 - 22.20	Coal / MS		20m - 22.80	Coal MS
	22.20 - 24m	Mudstone		22.80 - 24m	Mudstone
	8m casing	F12		8m casing	

Totals	BH	Drill (m)	Case (m)	Gas Monitored: <u>Yes</u> / No
Today	8	188m	64m	Gas Detected: Yes / <u>No</u>
Previous	119	2,699.30	1,109.5	
To Date	127	2,887.30	1,173.5	

Key: C/T - Coal Traces N/R - No Returns P/R - Poor Returns

Van Elle Operative	Comments
Signed: <u>[Signature]</u>	
Date: <u>27/08/25</u>	
Client's Name: <u>NICK BOWMAN</u>	
Client: <u>[Signature]</u>	
Signed: <u>[Signature]</u>	
Date: <u>27/08/25</u>	

Open Hole Drillers Log



Site: <u>Whitehaven</u>			Sheet: <u>3</u> of <u>4</u>		
Rig / Method: <u>C6 957</u>		Crew: <u>I. Mitchinson, D. Simpson</u>		Date: <u>27/8/25</u>	
BH / Casing Diameter:			Flushing Method:		
BH	Depth (m)	Strata Description	BH	Depth (m)	Strata Description
A9	cas. 8m	Overburden	A1	cas. 8m	Overburden
	8m - 23m	Mudstone / Sandstone		8m - 23.5m	Mudstone / Sandstone
	23m - 25.5m	Coal / Mst		23.5m - 26m	Coal / Mst
	25.5m - 27m	Mudstone		26m - 27m	Mudstone
	8m casing	flr		8m casing	flr
A7	cas. 8m	Overburden	B10	cas. 8m	Overburden
	8m - 23.2m	Mudstone / Sandstone		8m - 22.9m	Mudstone / Sandstone
	23.2m - 26m	Coal / Mst		22.9m - 25.7m	Coal / Mst
	26m - 27m	Mudstone flr		25.7m - 27m	Mudstone
	8m casing			8m casing	flr
A5	cas. 8m	Overburden	B8	cas. 8m	Overburden
	8m - 23.3m	Mudstone / Sandstone		8m - 22.8m	Sandstone / Mudstone
	23.3m - 26m	Coal / Mst		22.8m - 25.6m	Coal / Mst
	26m - 27m	Mudstone		25.6m - 27m	Mudstone
	8m casing	flr		8m casing	flr
A3	cas. 8m	Overburden	B6	cas. 8m	Overburden
	8m - 23.4m	Mudstone / Sandstone		8m - 22.7m	Mudstone / Sandstone
	23.4m - 26m	Coal / Mst		22.7m - 25.5m	Coal / Mst
	26m - 27m	Mudstone		25.5m - 27m	Mudstone
	8m casing	flr		8m casing	flr

Totals	BH	Drill (m)	Case (m)	Gas Monitored: ☒ Yes / No
Today	8	216.12	64.12	
Previous	127	2,887.30	1,159	Gas Detected: Yes / ☒ No
To Date	135	3,103.32	1,223	
Key:	C/T - Coal Traces	N/R - No Returns	P/R - Poor Returns	

Comments	
Van Elle Operative	
Signed	
Date	
Ch	
Ch	
Sig	
Date	

VAN ELLE
TOTAL FOUNDATION SOLUTIONS

Totals	BH	Drill (m)	Case (m)	Gas Monitored: <u>Yes</u> / No
Today	8	207.00	64.00	
Previous	135	3,103.30	1,223	Gas Detected: Yes / <u>No</u>
To Date	143	3,310.30	1,287	
Key:	C/T - Coal Traces	N/R - No Returns	P/R - Poor Returns	

[illegible]

Open Hole Drillers Log

Site: <u>Whitehaven</u>			Sheet: _____ of _____		
Rig / Method: <u>C6 957</u>		Crew: <u>I Mitchison D Simpson</u>		Date: <u>28/8/25</u>	
BH / Casing Diameter:			Flushing Method:		
BH	Depth (m)	Strata Description	BH	Depth (m)	Strata Description
D8	0m - 8m	Overburden	E9	0m - 8m	Overburden
	8m - 20.50	Mudstone/Sandstone		8m - 20m	Mudstone/Sandstone
	20.50 - 23.30	Coal / Mst		20m - 22.80	Coal / Mst
	23.30 - 25m	Mudstone		22.80 - 24m	Mudstone
	8m casing			8m casing	
D6	0m - 8m	Overburden	E7	0m - 8m	Overburden
	8m - 20m	Mudstone/Sandstone		8m - 19.50	Mudstone/Sandstone
	20m - 22.80	Coal / Mst		19.50 - 22.30	Coal / Mst
	22.80 - 24m	Mudstone		22.30 - 24m	Mudstone
	8m casing			8m casing	
D4	0m - 8m	Overburden			
	8m - 19.80	Mudstone			
	19.80 - 22.60	Coal / Mst			
	22.60 - 24m	Mudstone			
	8m casing				
D2	0m - 8m	Overburden			
	8m - 19.50	Mudstone/Sandstone			
	19.50 - 22.20	Coal / Mst			
	22.20 - 24m	Mudstone			
	8m casing				

Totals	BH	Drill (m)	Case (m)	Gas Monitored: <u>Yes</u> / No
Today	<u>6</u>	<u>145.00</u>	<u>48.00</u>	Gas Detected: Yes / <u>No</u>
Previous	<u>143</u>	<u>3,310.30</u>	<u>1,287</u>	
To Date	<u>149</u>	<u>3,455.30</u>	<u>1,335</u>	

Key: C/T - Coal Traces N/R - No Returns P/R - Poor Returns

Van Elle Operative: <u>[Redacted]</u> Signed: <u>[Redacted]</u> Date: <u>20/8/25</u>	<u>Comments</u> _____ _____ _____ _____ _____ _____ _____ _____ _____
Clients Name: <u>Mark Bowman</u> Company: <u>[Redacted]</u> Site: <u>[Redacted]</u> Date: <u>[Redacted]</u>	

Open Hole Drillers Log

Site: <u>Whitehaven</u>			Sheet: _____ of _____		
Rig / Method: <u>C6 957</u>		Crew: <u>A Phelps T Light</u>		Date: <u>28/8/25</u>	
BH / Casing Diameter:			Flushing Method:		
BH	Depth (m)	Strata Description	BH	Depth (m)	Strata Description
<u>E5</u>	<u>0m - 8m</u>	<u>Overburden</u>	<u>TH1</u>	<u>0m - 8m</u>	<u>Overburden</u>
	<u>8m - 19m</u>	<u>Mudstone/Sandstone</u>	<u>E5</u>	<u>8m - 19.50</u>	<u>Mudstone/Sandstone</u>
	<u>19m - 21.80</u>	<u>Coal mss</u>	<u>TO E7</u>	<u>19.50 - 22.30</u>	<u>Coal / mss</u>
	<u>21.8m - 23m</u>	<u>Mudstone</u>		<u>22.30 - 24m</u>	<u>Mudstone</u>
	<u>8m casing</u>			<u>8m casing</u>	
<u>E3</u>	<u>0m - 8m</u>	<u>Overburden</u>			
	<u>8m - 18.80</u>	<u>Mudstone/Sandstone</u>	<u>TH2</u>	<u>0m - 7.90</u>	<u>Overburden</u>
	<u>18.80 - 21.60</u>	<u>Coal mss</u>	<u>H16</u>	<u>7.90 - 19m</u>	<u>Mudstone/Sandstone</u>
	<u>21.60 - 23m</u>	<u>Mudstone</u>	<u>H16</u>	<u>19m - 21.80</u>	<u>Coal mss</u>
	<u>8m casing</u>			<u>21.8m - 23m</u>	<u>Mudstone</u>
<u>E1</u>	<u>0m - 8m</u>	<u>Overburden</u>		<u>8m casing</u>	
	<u>8m - 18.60</u>	<u>Mudstone/Sandstone</u>			
	<u>18.60 - 21.40</u>	<u>Coal mss</u>			
	<u>21.40 - 23m</u>	<u>Mudstone</u>			
	<u>8m casing</u>				
<u>F2</u>	<u>0m - 8m</u>	<u>Overburden</u>			
	<u>8m - 19.20</u>	<u>Mudstone</u>			
	<u>19.20 - 21.80</u>	<u>Coal mss</u>			
	<u>21.80 - 23m</u>	<u>Mudstone</u>			
	<u>8m casing</u>				

Totals	BH	Drill (m)	Case (m)	Gas Monitored: <u>Yes</u> / No
Today	<u>6</u>	<u>139m</u>	<u>48m</u>	
Previous	<u>149</u>	<u>3,145.30</u>	<u>1,335</u>	Gas Detected: Yes / <u>No</u>
To Date	<u>155</u>	<u>3,593.30</u>	<u>1,383</u>	

Key: C/T - Coal Traces N/R - No Returns P/R - Poor Returns

Van Elle Operative	Comments
Signed: <u>[Signature]</u> Date: <u>28/8/25</u>	
Clients Name: <u>Maan Bowman</u> Client: <u>[Signature]</u> Signed: <u>[Signature]</u> Date: <u>28/08/25</u>	

Appendix 3:

Grout Logs

12-1

Friday 22/8/25

DAILY & ACCUMULATIVE GROUTING RETURN

 Job No. 250597 Client SUMMER INNEN Site Address WHITEHARVEY ALDI

HOLE REF.	DEPT H (M)	ANGLE/ PRESSURE	BRIEF LOG OF HOLE	QUANT OF GROUT (T)	OPC	PFA	SAND	PEA GRAVEL		CEMENT	PFA	SAND	PEA GRAVEL
C19, C17, C15, C13			Coarse	0.65	0.05	0.60			Today's Deliveries				
B20, C11, B22, B24			11	0.65	0.05	0.60			Previous Deliveries				
A23, A21, A19, A17			11	0.65	0.05	0.60			Total Deliveries				
I21, I23, I19, I17			11	0.65	0.05	0.60			Total Used				
J15, J13, J22, J20			11	0.65	0.05	0.60			Stock on Site				
J18, J16, B16, B14			11	0.65	0.05	0.60			OPERATIVES ON SITE				
A15, B18, B12, A13			11	0.65	0.05	0.60							
A11, C23, C21, D24			11	0.65	0.05	0.60							
J14, K13, K15, K17			11	0.65	0.05	0.60			REMARKS				
K19, K21, K23, L22			11	0.65	0.05	0.60			Flow 460 4 cubes Taken Bleed test 1 day / 10% I CONFIRM THIS IS A TRUE RECORD MANEILLE OPERATIVE SIGNATURE				
M21, L20, D22, D20			11	0.65	0.05	0.60							
D18, D16, D14, D12			11	0.65	0.05	0.60							
E11, E13, E15, E17			11	0.65	0.05	0.60							
52	TOTAL HOLES GROUTED TODAY		TODAY'S TOTAL GROUT	8.45	0.65	7.80							
✓	PREVIOUS TOTAL		PREVIOUS TOTAL	✓	✓	✓							
52	TOTAL TODATE		TOTAL GROUTING	8.45	0.65	7.80							
										DATE			

12-1

FRIDAY 22/8/25

DAILY & ACCUMULATIVE GROUTING RETURN

 Job No. 256597 Client SUMMER INMAN Site Address WHITEHAVEN ALDI

HOLE REF.	DEPT H (M)	ANGLE/ PRESSURE	BRIEF LOG OF HOLE	QUANT OF GROUT (T)	OPC	PFA	SAND	PEA GRAVEL		CEMENT	PFA	SAND	PEA GRAVEL
M19, L18, M17, L16			CoagL	0.65	0.05	0.60			Today's Deliveries				
M15, L14, M13, L12			n	0.65	0.05	0.60			Previous Deliveries				
M11, L10, M9, L8			n	0.65	0.05	0.60			Total Deliveries				
L6, M7, M5, L4			n	0.65	0.05	0.60			Total Used				
M1, M3, L2, L0			n	0.65	0.05	0.60			Stock on Site				
E19, E21, E23, F22			n	0.65	0.05	0.60			OPERATIVES ON SITE				
F20, F18, F16, F14			n	0.65	0.05	0.60			Same				
F12, G11			n	0.325	0.025	0.30							
									REMARKS				
									Same				
30	TOTAL HOLES GROUTED TODAY		TODAY'S TOTAL GROUT	4.875	0.325	4.150			[REDACTED]				
52	PREVIOUS TOTAL		PREVIOUS TOTAL	8.45	0.65	7.80							
82	TOTAL TODATE		TOTAL GROUTING	13.325	1.025	12.30							
										DATE	22/8/25		

12-1

27/8/25 to 28/7/25

DAILY & ACCUMULATIVE GROUTING RETURN

 Job No. 250597 Client SUMMIT INNOVATION Site Address WHITEHARVEY ALDI

HOLE REF.	DEPT H (M)	ANGLE/ PRESSURE	BRIEF LOG OF HOLE	QUANT OF GROUT (T)	OPC	PFA	SAND	PEA GRAVEL		CEMENT	PFA	SAND	PEA GRAVEL
A9, A7, A5, A3			COAL	0.65	0.05	0.60			Today's Deliveries				
A1, B2, B4, B6			n	0.65	0.05	0.60			Previous Deliveries				
B8, B10, C1, C3			n	0.65	0.05	0.60			Total Deliveries				
C5, C7, C9, D2			n	0.65	0.05	0.60			Total Used				
D4, D6, D8, D10			n	0.65	0.05	0.60			Stock on Site				
E1, E3, E5, E7			n	0.65	0.05	0.60			OPERATIVES ON SITE				
E9, F2, F4, F6			n	0.65	0.05	0.60							
F8, F10, G1, G3			n	0.65	0.05	0.60							
G5, G7, G9, G11			n	0.65	0.05	0.60			REMARKS				
G13, G15, G17, G19			n	0.65	0.05	0.60							
G21, G23, H2, H4			n	0.65	0.05	0.60							
H6, H8, H10, H12			n	0.65	0.05	0.60			Flow 470 4 cubes TAKEN				Bleed Test low / 996
H14, H16, H18, H20			n										
S2	TOTAL HOLES GROUTED TODAY		TODAY'S TOTAL GROUT	8.145	0.65	7.80							
S2	PREVIOUS TOTAL		PREVIOUS TOTAL	13.325	1.025	12.30							
B34	TOTAL TODATE		TOTAL GROUTING	21.775	1.675	20.10							


12-1

27/8/25 to 28/8/25

DAILY & ACCUMULATIVE GROUTING RETURN

2-2

 Job No. 250597 Client Summer Innman Site Address Whitehaven ALDI

HOLE REF.	DEPT H (M)	ANGLE/ PRESSURE	BRIEF LOG OF HOLE	QUANT OF GROUT (T)	OPC	PFA	SAND	PEA GRAVEL		CEMENT	PFA	SAND	PEA GRAVEL
H22	I1, I3	I5	Coal	0.65	0.05	0.60			Today's Deliveries				
I7, I9	I11, J0		"	0.65	0.05	0.60			Previous Deliveries				
J2, J4, J6	J8		"	0.65	0.05	0.60			Total Deliveries				
J10, J12	K1 K3		"	0.65	0.05	0.60			Total Used				
K5, K7, K9			"	0.4675	0.038	0.45			Stock on Site				
TH1	2BAR		Coal	0.1625	0.0125	0.15			OPERATIVES ON SITE				
TH2	2BAR		Coal	0.1625	0.0125	0.15			Same				
	All	Weld	2mins						REMARKS				
									Same				
													
21	TOTAL HOLES GROUTED TODAY		TODAY'S TOTAL GROUT	3.4125	0.2625	3.15							
134	PREVIOUS TOTAL		PREVIOUS TOTAL	21.775	1.675	20.10							
155	TOTAL TODATE		TOTAL GROUTING	25.1875	1.9375	23.25							

Appendix 4:

Drilling Summary

Appendix 5:

Grouting Summary

Appendix 6:

Coal Authority Permit